

Memo

To: Bethpage Residents
From: Edward Hannon, Project Director
Date: Tuesday, July 6, 2021; 5 PM
Subject: Upcoming RW-21 Piping installation preparation (July 7 and 8)

We hope you had a safe and happy holiday weekend. Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project.

Our contractors continue to conduct final utility mark-out and road preparation along the piping route. You should see traffic controls and road work signs as they conduct their work along town-owned streets (which involves making small scale test holes along the planned path of the piping). We appreciate everyone's cooperation and support to temporarily move your vehicle when our work crews need to create test holes close to the curbing. We will backfill and restore the holes with temporary asphalt.

We also want to thank those homeowners who called us Friday and over the weekend to advise us of a few minor depressions in the roadway where we had been working. Our field team responded and made those additional repairs.

As of this evening, we have completed work on Sophia Street from the east (greenway) headed west to N. Herman Avenue, N. Herman Avenue heading north to Emma Street, Emma Street heading west to Broadway (with the exception of several gas utility and deep water line locations), and multiple non-gas locations on S. Pershing and Brenner.

Our schedule is as follows:

Wednesday, July 7: We continue with utility location work (non-gas) on Sheridan (Crew 1) and continue with (gas and non-gas) utility location work on Emma and S. Pershing (Crew 2). Mechanical equipment installation will begin at Well Vault RW-22 (on the greenway). Work will be completed by 4:30 p.m.

Thursday, July 8: We continue with utility location work (non-gas) on Sheridan (Crew 1) and (gas and non-gas) utility location work on Emma Street, S. Pershing and Brenner (Crew 2). Crew 1 may assist Crew 2. We resume mechanical equipment installation at Well Vault RW-22. Work will be completed by 4:30 p.m.

Once the utility locating is complete, we will remove the traffic controls and road work signs on all streets except for those where piping installation will occur (north side of Sophia Street running from east to west and then heading north on the east side of N. Herman Avenue to Emma Street). **Note:** We will begin cutting road asphalt on Sophia Street (east of N. Herman to the greenway) on Monday, July 12 to prepare the path for excavation and piping installation. We ask all vehicles parked on the north side of Sophia to temporarily relocate from the work location during this time.

Please continue to reach out to **Dianne Baumert-Moyik via mobile at (516) 754-2645** or via email at dianne.baumert-moyik@ngc.com if you have any questions. You may also visit our project web site at www.northropgrumman.com/bethpage to view the [June 3 virtual meeting presentation](#). Please note all work is weather dependent. We appreciate your continued support. Thank you.