

Memo

To: Bethpage Residents
From: Edward Hannon, Project Director
Date: Monday, August 23, 2021; 4 p.m.
Subject: RW-21 Piping installation (Aug 24 and 25)
Request for continued diligence when traveling through work zones
Coordination with school district transportation office

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project. Our contractors continue to conduct road work on town- and county-owned streets along the piping route.

We appreciate your calls, texts, and emails over the weekend. There was no additional trenching, pipeline installation, or repaving work conducted today due to weather. Our work crews inspected for Hurricane Henri storm damage (there was none), staged equipment and secured the work site.

To date, we have excavated approximately 860 feet of trench along the utility corridor onto Sophia Street and North Herman Avenue; installed approximately 840 feet of piping within the utility corridor, in Sophia Street and North Herman Avenue; installed temporary asphalt on Sophia Street and 700 feet on North Herman Avenue; completed backfilling within the North Herman Avenue and William Street intersection (the intersection has been reopened); excavated 260 feet of trench and installed 240 feet of piping and asphalt on South Pershing and along Stewart Avenue (the intersection has been reopened).

Our schedule through August 25 is as follows:

Tuesday, August 24 and Wednesday, August 25: Our crew will continue excavating and piping installation on North Herman Avenue (working north of the William Street intersection). We will have a crew working at the RW-22 well vault (utility corridor). Work will be completed by 4:30 p.m.

As we continue crossing over Stewart Avenue for trenching and piping installation in the coming week, we'll have intermittent lane closures (in the two center lanes) as we relocate the traffic controls. You will see a revised traffic control pattern in place. Our crew will continue excavating, piping installation, and backfilling across Stewart Avenue. Until the end of August, work will be completed by 5 p.m.

We ask vehicles on both sides of the streets to temporarily relocate from the excavation and piping installation locations on Tuesday and Wednesday.

Safe driving through work zones: We continue to experience drivers traveling through our work zones at speeds higher than our posted signs. The traffic controls are in place for everyone's safety. We urge everyone to practice patience, drive with caution, and not to alter our traffic controls while traveling through all of our various work zones. We will engage with NCPD 8th PCT POP unit for their advice on these issues.

Traffic controls, barricades and road work signs remain on Sophia Street running west from the utility corridor to North Herman Avenue; and North Herman Avenue heading north to William Street (to secure materials that we have staged for installation) and then crossing over to the west side of North Herman Avenue to Central Avenue.

ORANGE LINE IS CURRENT WORK ZONE; Black line is completed piping.



Work vehicles moving in and out of our staging area: You may also observe our equipment vehicles entering and exiting our staging area off Broadway south of Arthur Avenue.

Coordination with Bethpage School District Transportation Officials: We are coordinating with the Transportation Office about our upcoming work before the school year begins September 1. We will provide updated schedule information to Stacey Popkin this Wednesday so she has sufficient time to reach out to families with bus stops located in our various work zones.

If you would like to be added to our opt-in community email list, please contact **Dianne Baumert-Moyik** via mobile at (516) 754-2645 or via email at dianne.baumert-moyik@ngc.com.

All project updates can be found at www.northropgrumman.com/bethpage.

We appreciate your continued support. Thank you.