

Memo

To: Bethpage Residents
From: Edward Hannon, Project Director
Date: Thursday, July 15, 2021; 5 PM
Subject: Upcoming RW-21 Piping installation preparation (July 16-21)
Routine groundwater sampling on N. Herman Avenue (July 23)

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project—as well as other routine groundwater sampling and well maintenance activities. Our contractors continue to conduct road preparation on town- and county-owned streets along the piping route. We thank you for your continued support.

As of this evening, we have revalidated the location of the four water mains on North Herman Avenue.

Our schedule through July 21 is as follows:

Friday, July 16: We will complete the installation of mechanical equipment at our RW-20 well (Broadway and William Street) and RW-22 well (utility corridor). We'll begin setting up a variety of traffic control signs on Stewart Avenue and side streets. Work will be completed by 4:30 p.m.

Monday, July 19 and Tuesday, July 20: We'll continue installing additional traffic control signs on Stewart Ave and side streets. All of those signs will be covered until we begin work on Stewart Avenue Wednesday. Work will be completed by 4:30 p.m.

Wednesday, July 21: We anticipate mobilizing two work crews. One crew will mobilize to Stewart Avenue to conduct utility mark out and begin saw cutting the asphalt. The second crew will mobilize to the utility corridor (south of Sophia Street) with construction equipment (excavator, dump truck, pay loader, pipe fuser) to excavate approximately 100 feet of trench (including a small portion of Sophia Street). We will cover the entire trench with steel plates at the end of the work day (by 4:30 p.m.)

As piping installation on the utility corridor progresses, a new section of pipe will be installed and fused to the existing pipe. We'll backfill the trench and compact the soil. We'll move to the south side of Sophia Street (starting from the utility corridor and heading west approximately 50 feet) and then move to the north side of Sophia approximately 75 feet—repeating the trenching and pipe fusing process. We will remove any excess soils from the street at the end of each work day. We plan to store the piping materials and construction equipment on the utility corridor. Work will be completed by 4:30 p.m.

We expect this section of work will take approximately 10 days to complete (to arrive west at North Herman Avenue). As a reminder, we ask all vehicles to temporarily relocate from the piping installation, and utility mark out and saw cutting locations on Thursday, Friday and Wednesday. We appreciate everyone's cooperation.

Traffic controls and road work signs will remain on Sophia Street running west from the utility corridor to North Herman Avenue; and east side of North Herman Avenue heading north to William Street and then crossing over to the west side of North Herman Avenue to Central Avenue.

Additional work in the community

You may also observe our contractors conducting routine monitoring well maintenance on Central Avenue, Harrison Avenue and at two locations on Route 107 on July 16, and routine groundwater sampling on North Herman Avenue between Sophia Street and Emma Street on Friday, July 23, and on N4th, N5th and N6th Streets between July 26 and 29. We ask all vehicles to refrain from parking at least 20 feet from the well sampling locations to allow our technicians to safely access the area.

Please continue to reach out to **Dianne Baumert-Moyik via mobile at (516) 754-2645** or via email at dianne.baumert-moyik@ngc.com if you have any questions. For all details, visit www.northropgrumman.com/bethpage. Please note all work is weather dependent.

We appreciate your continued support. Thank you.