

## Memo

**To:** Bethpage Residents  
**From:** Edward Hannon, Project Director  
**Date:** Friday, June 25, 2021 11:30 AM  
**Subject:** Upcoming RW-21 Piping installation preparation

---

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project. As we mentioned during our June 3, 2021 virtual meeting, the first segment of the piping along the greenway is complete.

Starting this week and continuing through next week, our contractors will conduct final utility mark-out and road preparation along the piping route. We started on the north side of Sophia Street from the east greenway headed west to N. Hermann Avenue and now we are working on N. Hermann. Over the next two weeks, you will see traffic controls and road work signs as they conduct their work along town-owned streets (which involves making small scale test holes along the planned path of the piping). We will backfill and restore the holes with temporary asphalt.

**There may be times when our crews need to create a test hole close to the curbing which may require you to temporarily move your vehicle (as well as local landscape contractors who may be working on the street at the same time). We appreciate everyone's cooperation.**

Once the utility locating is complete, we will remove the traffic controls and road work signs on all streets except for those where piping installation will occur over the next 30 days (starting on the north side of Sophia Street running from east to west and then heading north on the east side of N. Hermann Avenue to Emma Street).

**Our schedule over the next several work days is as follows:**

**Friday, June 25:** Spray mark locations and survey layout on S. Pershing, Brenner, and Sheridan. Continue north on N. Hermann Ave working on the west side of the street (north of William St.) to midpoint between Central and Emma St. Work ends at 4:30 p.m.

**Monday, June 28:** Continue north on N. Hermann Ave working on the west side of the street to Central Ave. Complete work by mid-morning. Commence work on Emma Street moving west to Broadway by end of day. Work will be performed on the north side of Emma Street. Work ends by 4:30 p.m.

**Tuesday, June 29:** Continue work west on Emma St to Stewart Ave. Work will be performed on the north side of the street. Work ends at 4:30 p.m. We'll revisit the Tuesday schedule by close of business Friday based on our progress.

Please feel free to reach out to **Dianne Baumert-Moyik via mobile at (516) 754-2645** or via email at [dianne.baumert-moyik@ngc.com](mailto:dianne.baumert-moyik@ngc.com) if you have any questions. You may also visit our project web site to view the [June 3 virtual meeting presentation](#). Please note all work is weather dependent. We appreciate your continued support. Thank you.