

Memo

To: Bethpage Residents
From: Edward Hannon, Project Director
Date: Friday, July 23, 2021; 4:30 p.m.
Subject: Upcoming RW-21 Piping installation (July 26-28)
Routine groundwater sampling on N. Herman Avenue (updated date: July 27) and on N4th, N5th and N6th (July 26-29)
RW-21 well mechanical equipment installation (July 27 and 29)
Request for continued diligence when traveling through work zone

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project—as well as other routine groundwater sampling activities. Our contractors continue to conduct road work on town- and county-owned streets along the piping route. We thank you for your continued support and cooperation.

As of this evening, we have excavated 40 feet of trench along the utility corridor, removed the saw cut asphalt along Sophia Street, and completed set-up of traffic controls on Stewart Avenue in preparation for the work starting on Stewart and S. Pershing mid next week. This traffic control set up is very detailed due to the number of side streets entering Stewart along our work zone. I again urge everyone to practice patience and drive with caution while traveling through our work zones. Our priority is the safety of the community and our work crews.

Our schedule through July 28 is as follows:

Monday, July 26: Our Sophia Street crew will continue excavating on Sophia Street and installing piping. As previously described, a new section of pipe will be installed and fused to the existing pipe on the utility corridor, then we'll backfill the trench and compact the soil. We will continue the trenching, pipe fusing, steel plating and backfilling process on the next segment of piping. We will remove any excess soils from the street at the end of each workday. We plan to store the piping materials and construction equipment on the utility corridor. We will cover the entire trench with steel plates at the end of the workday. Our Stewart Avenue crew will be assisting the Sophia Street crew on Monday. Work will be completed by 4:30 p.m.

Tuesday, July 27: Our Sophia Street crew will continue excavating on Sophia Street and installing piping. The piping installed in the utility corridor will be backfilled. Our Stewart Avenue crew will continue assisting the Sophia Street crew on Tuesday. Work will be completed by 4:30 p.m.

Wednesday, July 28: Our Sophia Street crew will continue installing the piping on Sophia Street, while a portion of that crew will begin excavating from the corner of Sophia Street onto the east side of North Herman Avenue approximately 50 feet to the driveway at 126 North Herman Avenue. Our Stewart Avenue crew will also begin removing asphalt, excavating and shoring up the trench starting on S. Pershing for about 50 feet onto Stewart Avenue. We'll steel plate the road as needed and work will be completed by 4:30 p.m.

As a reminder, we ask vehicles on both sides of the streets to temporarily relocate from the excavation and piping installation locations on Monday, Tuesday, and Wednesday.

Traffic controls and road work signs will remain on Sophia Street running west from the utility corridor to North Herman Avenue; and east side of North Herman Avenue heading north to William Street and then crossing over to the west side of North Herman Avenue to Central Avenue.



Additional work in the community through July

Next week you may observe our contractors conducting routine groundwater sampling on North Herman Avenue between Sophia Street and Emma Street on Tuesday, July 27 (revised date), and Monday, July 26 through Thursday, July 29 on N4th, N5th and N6th Streets. We ask all vehicles to refrain from parking at least 20 feet from the well sampling locations to allow our technicians to safely access the area.

We anticipate beginning the installation of mechanical equipment at our RW-21 well located in the town-owned commuter parking lot off Seaman Avenue adjacent to St. Martin of Tours on Tuesday, July 27 from 7:30 a.m. to 4:30 p.m. We'll post an upcoming work notification on parked vehicles and notify church officials on Monday, July 26. We anticipate that work will be complete Thursday, July 29 by 4:30 p.m. Please note all work is weather dependent.

Please continue to reach out to **Dianne Baumert-Moyik via mobile at (516) 754-2645** or via email at dianne.baumert-moyik@ngc.com if you have any questions. For more project details, visit www.northropgrumman.com/bethpage.

We appreciate your continued support and your kind words for the job that our team is doing. Thank you and have a good weekend.