

Memo

To: Bethpage Residents
From: Edward Hannon, Project Director
Date: Monday, October 4, 2021; 4 p.m.
Subject: RW-21 Piping installation (October 5 and 6)
Emma St (between John Street and N. Windhorst) closure
Upcoming work on Central Avenue, N. Herman, S. Pershing, Brenner, and Sheridan
Safe driving in work zones

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project. Our contractors continue to conduct road work on town- and county-owned streets along the piping route.

To date, we have excavated approximately 2,220 feet of trench along the utility corridor onto Sophia Street, North Herman Avenue, and Emma Street; installed approximately 2,100 feet of piping within the utility corridor on Sophia Street and North Herman Avenue to Emma Street; backfilled and installed temporary asphalt on Sophia Street and 1,710 feet on North Herman Avenue; excavated 690 feet of trench; installed 650 feet of piping; and installed 640 feet of backfill and asphalt on South Pershing, Stewart Avenue, and Emma Street.

Our schedule through October 6 is as follows:

Tuesday, October 5 and Wednesday, October 6: Our Emma Street (east) crew will backfill trench on Tuesday (10/5) and install paving on Wednesday (10/6) moving west between North Windhorst Avenue and Park Avenue. Our Emma Street (west) crew will continue excavating east of Park Ave heading west. With two crews working on Emma Street at the same time, we expect to complete this work between October 15 and October 29 (depending on weather conditions and the complexity of installation).

During this time, we will install electrical conduits on Seaman Ave, in the vicinity of the RW-21 well vault, and in the utility corridor, in the vicinity of the RW-22 well vault. We expect this work to take several days and ask commuters to observe our work zone during work hours. Work will be completed by 4:30 p.m.

Preparation for upcoming work on Central Avenue: We are finalizing traffic control plans for our work to cross Central Avenue (at Grumman Road East/Hickey Blvd.) and Central Avenue (at Seaman Avenue). We are scheduled to begin installing traffic control signage on Central Avenue the week of 10/11. The work will be very complex and challenging to complete as we navigate a variety of existing utilities. It will require significant traffic controls to ensure our work crews are safe as we conduct the utility test pitting, asphalt cutting, trenching, piping installation and restoration. Timing to complete this work is weather dependent as we move into the Fall.

Preparation for upcoming work on North Herman Avenue and S. Pershing, Brenner, and Sheridan (revised dates): On Wednesday, October 6, our Emma Street (east) crew will relocate to North Herman Avenue to complete piping from Emma Street to Central Avenue (trenching, piping installation and restoration). Our Emma Street (west) crew is tentatively scheduled to begin work on S. Pershing, Brenner, and Sheridan between 10/18 and 10/25.

Safe driving and walking through work zones: Please continue to walk or drive safely around our work zones. As a reminder, a significant portion of Emma Street has been excavated and plated. It will

remain plated for the next several weeks until the piping is installed, and the trench is backfilled. Emma Street is closed between North Windhorst Avenue and John Street (except for the residents who reside within those street sections). During the workday, Park Avenue will be closed at Emma Street through Wednesday, October 6.

Updates to Bethpage School District Walkers/Bus Routes: We provided an updated map showing road closures to thru traffic on Emma Street for the next month to Stacey Popkin in the Bethpage School District Transportation Office.

National Grid work in the area: National Grid has ongoing residential gas installation efforts in the area near our project work. We are in close coordination with their project teams so that their work and ours can proceed without delay.

Work vehicles moving in and out of our staging area: You may also observe our equipment vehicles entering and exiting our staging area off Broadway south of Arthur Avenue.

Your Northrop Grumman contact 9/25-10/10: Dianne Baumert-Moyik will be on vacation for two weeks. Jamie Gillcrist will be your point of contact via mobile at (443) 465-1015 or via email at jamie.gillcrist@ngc.com. We appreciate everyone's continued support. Thank you. Visit www.northropgrumman.com/bethpage for project updates.

ORANGE LINE IS CURRENT WORK ZONE; Black line is completed piping and paving.

