

Memo

To: Bethpage Residents
From: Edward Hannon, Project Director
Date: Tuesday, June 29, 2021; 5 PM Update
Subject: Upcoming RW-21 Piping installation preparation (June 30-July 1)

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project. As we mentioned during our June 3, 2021 virtual meeting, the first segment of the piping along the greenway is complete.

Our contractors continue to conduct final utility mark-out and road preparation along the piping route. You should see traffic controls and road work signs as they conduct their work along town-owned streets (which involves making small scale test holes along the planned path of the piping).

As of this evening, we have completed work on Sophia Street from the east (greenway) headed west to N. Hermann Avenue, N. Hermann Avenue heading north to Emma Street (with the exception of two gas utility locations) and Emma Street heading west to Broadway (with the exception of several gas utility and deep water line locations).

As we noted in our message to you yesterday, we discovered that not all underground gas lines (and even some water lines) from the curb to homes are buried at a uniform depth. Out of an abundance of caution for the safety of our neighbors and our work crews, we have ordered supplemental utility locating equipment. I have also made the decision for our crews to return to the piping route to perform gas line and deep water line utility location work after all non-gas line work is complete.

Our schedule over the next several work days is as follows:

Wednesday, June 30: We will perform our non-gas utility location work on the south side of S. Pershing. Work will be completed by 4:30 p.m.

Thursday, July 1: We continue with non-gas utility location work on S. Pershing and Brenner. Work will be completed by 4:30 p.m.

Once the utility locating is complete, we will remove the traffic controls and road work signs on all streets except for those where piping installation will occur over the next 30 days (starting on the north side of Sophia Street running from east to west and then heading north on the east side of N. Hermann Avenue to Emma Street).

As a reminder, there may be times when our crews need to create a test hole close to the curbing which may require you to temporarily move your vehicle (as well as local landscape contractors who may be working on the street at the same time). We will backfill and restore the holes with temporary asphalt. We appreciate everyone's cooperation.

Please feel free to reach out to **Dianne Baumert-Moyik via mobile at (516) 754-2645** or via email at dianne.baumert-moyik@ngc.com if you have any questions. You may also visit our project web site at www.northropgrumman.com/bethpage to view the [June 3 virtual meeting presentation](#). Please note all work is weather dependent.

We appreciate your continued support. Thank you.